GSTIN: 29AYHPN8663P1ZA
QUALIEX CIVIL DESIGN & CONSULTANCY
Project Management Services

Ref: QECD/BBMP/YNK/PMC/2019-20/02 **Date:**

To,
The Executive Engineer,
Yelahanka Division,
Yelahanka Zone,
Bangalore-560064.

From,
Qualiex Civil Design & Consultancy,
#42, 18th Cross, Sri Rampura Main Road,
Jakkur, Amruthahalli,
Bangalore-560064.

PMC CERTIFICATE

Sub: Certifying the 1st and Final for the Work of **" Construction of RCC Culvert in Kempegowda Ward No-01".**

With Respect to above subject, this is bring to your kind information that we have scrutinized the 1st & Final Bill submitted by **" Sri P Ravichandra",** Contractor, No:562, Down Bazar Street, Yelahanka, Bangalore towards the above work. The work has been completed satisfactorily.

Sl No	Discription Work	Unit	Quantity	Amount in Rs.
1	KSRB 2-2.3 : Excavation by manual means for foundation of buildings, water supply & sanitary lines and electrical conduits etc., either in pits or in trenches 1.50m and above in width, in soft rock / ordinary rock not exceeding 1.50mtrs in depth including stacking the excavated stuff clear from edges of excavation with lead upto 50mt including cost of explosives, labour, HOM complete as per specifications.	Cum	59.40	21180.00
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2	Cum	7.43	45205.00

AE-I
A.E.E

ADRESS: #42, 18TH CROSS, SRI RAMPURA MAIN ROAD, JAKKUR, AMRUTHAHALLI, BANGALORE-560064
MOBILE: +91 9482685185, 91 9035830663
EMAIL: qualiexpvtltd@gmail.com

3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specifications. do- **Wall & bottom thickness 15cm**	Cum	18.75	149137.00
4	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. pecification No. MT bars F500	Tonne	1.13	95628.00
5	Providing precast slab of 250 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of engineer in charge	Sqm	45.00	274286.00
6	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications. MORTH -100/ Chapter 1	Cum	59.40	5851.00
	Total Amount			**591286.00**

AE-1
A.E.E

Thanking You,

Yours Faithfully

For Qualiex Civil Design & Consultancy

Authorized Signature

ADRESS: #42, 18TH CROSS, SRI RAMPURA MAIN ROAD, JAKKUR, AMRUTHAHALLI, BANGALORE-560064
MOBILE: +91 9482685185, 91 9035830663
EMAIL: qualiexpvtltd@gmail.com